

Project Schedule, Typical Estimate 200' x 85' Concrete Multi-Purpose Rink Floor Installation

Shown In Weeks

>> On Site Work

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
Complete Construction Drawings	█																		
Equipment Manufacturing & Domestic Shipping		█																	
Sub-Soil Heat Floor System												█							
Fine Grading Over Sub-Soil Piping												█							
Rink Floor Insulation & Vapor Barriers													█						
Place Rink Chairs & Reinforcing Steel														█					
Rink Piping Installation														█					
Place & Tie Wire Mesh Over Piping															█				
Set Pump Truck To Place & Finish Concrete Rink Slab																█			
Rink Slab Curing & Expansion Joint															█				
Dasherboard Installation																█			
Upper Shielding Installation																		█	
Refrigeration Installation												█							
System Testing, Start-Up & Ice Making																			█

* Dehumidification System Installed By Mechanical Contractor Not Shown
All Scheduling Based Upon 7 Day On site 10 Hour Per Day Work Schedule By Qualified Personnel