

# Project Schedule, Typical Estimate 200' x 85' Sand Base Rink System Installation

**Shown In Weeks**

>> On Site Work

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Complete Construction Drawings																
Equipment Manufacturing & Domestic Shipping																
Sub-Soil Heat Floor System																
Fine Grading Over Sub-Soil Piping																
Rink Floor Insulation & Vapor Barriers																
Rink Piping System																
Upper Sand Layer Over Rink Piping																
Dasherboard Installation																
Upper Shielding Installation																
Refrigeration Installation																
System Start-Up & Testing																
Ice Making & Painting																

\* Dehumidification System Installed By Mechanical Contractor Not Shown  
All Scheduling Based Upon 7 Day On site 10 Hour Per Day Work Schedule By Qualified Personnel

